



CROSBY 6TH GRADE CAMPUS UPDATE



Design
Documentation

Bidding
Negotiation

Construction
Commenced
April 2026

We are here

Substantial
Completion
May 2027



May
'26

June
'26

July
'26

Aug.
'26

Sep.
'26

Oct.
'26

Nov.
'26

Dec.
'26

Jan.
'27

Feb.
'27

Mar.
'27

April
'27

May
'27



Construction Progress

- Offsite Detention Pond
- Storm Water Connections to detention pond
- Underground Utility Work
- Under slab Plumbing
- Under slab Electrical
- Drilled Piers
- Grade Beams

Upcoming Construction Activity

- Pier Cap Concrete Pours
- Slab On Grade
- Steel Delivery
- Site Sanitary Piping

Substantial Completion

- June 18, 2027





Design
Documentation

Bidding
Negotiation

Advertisement

Pre-Proposal
Conference &
Site Walk

Sealed
Proposals Due

Evaluations

Anticipated
Recommendation
to the Board of
Trustees

Construction
Commence

Substantial
Completion
August 2027

Aug 9 & 16
'26

Aug 18
'26

Sep 24
'26

Sep 25 – Oct 9
'26

October 19
'26

Late
October

