

SUMMARY OF PROJECT COSTS
NDOT - Division of Aeronautics

Crete Airport Authority
Crete, Nebraska
Crete Municipal Airport

BIL

Statement No. 7
August 14, 2026
Project No. 3-31-0022-018

DESCRIPTION	New This Time	Detailed Costs	TOTAL
Engineering			
Olsson			
Progress Estimates No. 1 - 6			
Design		130,900.00	
Desing (Heating - Ineligible)		(2,000.00)	
Design: Geotechnical Service		9,592.53	
Bidding	5,100.00	10,200.00	
Construction (includes testing)	5,104.15	5,104.15	
Construction (Heating - Ineligible)			
Close Out			
Total Engineering			153,796.68
Independent Fee Estimate			
Airport IFE Inv# 2024 to #11		2,650.00	
Total Independent Fee Estimate			2,650.00
Administration			
NDS			
Legal/Publication			
Total Administration			0.00
TOTAL PROJECT COSTS TO DATE	10,204.15		156,446.68
Federal Share			
95% x \$156,446.68 =\$148,624.35	9,694.00	148,624.00	
Maximum = \$159,000			
FAA authorized 100% of BIL Grant used before moving to Grant 17			
Less: Airport IFE		(2,650.00)	
Less: Administrative Costs			
Less: Amount paid on Grant 17 SOC 1		(8,503.00)	
Less: Previous Payments to Sponsor (Stmt No. 1 - 6)		(127,777.00)	
Total Funds Due Sponsor	9,694.00		9,694.00
PREPARED BY <u>Teresa Zulkoski</u> Date <u>8/14/2026</u>			
APPROVED <u>Tom Orzada</u> Date <u>9-9-2026</u>			
Sponsor			
Federal Funds Due Sponsor			9,694.00

Batch No. _____ EFT No. _____ Amount _____ Date of EFT _____

Invoice

601 P St Suite 200
PO Box 84608
Lincoln, NE 68501-4608
Tel 402.474.6311, Fax 402.474.5063

Tom Ourada
City Administrator
City of Crete NE
PO Box 86
Crete, NE 68333-0086

olsson

July 22, 2026

Invoice No: 586246

Invoice Total	\$10,204.15
----------------------	--------------------

Olsson Project # 024-03141 Crete 2-Bay Hangar
AIP Project No.: 3-31-0022-017/018
Invoice Summary: 8

Professional services rendered through July 11, 2026 for work completed in accordance with Agreement dated March 4, 2025.

Phase	500	Design
Fee		

Billing Phase	Fee	Percent Complete	Billed To Date	Previous Fee Billing	Current Fee Billing
Design	130,900.00	100.00	130,900.00	130,900.00	0.00
Total Fee	130,900.00		130,900.00	130,900.00	0.00
Subtotal					0.00
Total this Phase					0.00

Phase	510	Drilling & Geotechnical
Billing Limits		
Total Billings	0.00	9,592.53
Limit		10,557.00
Balance Remaining		964.47
Total this Phase		0.00

Phase	600	Bidding			
Fee					
Billing Phase	Fee	Percent Complete	Billed To Date	Previous Fee Billing	Current Fee Billing
Bidding	10,200.00	100.00	10,200.00	5,100.00	5,100.00

INVOICE PAYMENT IS REQUESTED WITHIN 30 DAYS

Project	024-03141	Crete 2-Bay Hangar	Invoice	586246
---------	-----------	--------------------	---------	--------

Total Fee	10,200.00	10,200.00	5,100.00	5,100.00
Subtotal				5,100.00
Total this Phase				\$5,100.00

Phase	610	Construction
Labor		

	Hours	Rate	Amount	
Lead Engineer				
Corr, Christopher	14.00	67.98	951.72	
Engineer				
Danielson, Matthew	2.00	47.84	95.68	
Assistant Engineer				
Huse, Cate	4.25	33.65	143.01	
Netzel, Noah	4.00	33.17	132.68	
Design Manager				
Olson, Jeremy	3.25	57.84	187.98	
Design Associate				
Benes, Jonathan	1.00	42.50	42.50	
Totals	28.50		1,553.57	
Total Labor				1,553.57

Additional Fees

Overhead	185.69 % of 1,553.57	2,884.82	
Fixed Fee	15.00 % of 4,438.39	665.76	
Total Additional Fees		3,550.58	3,550.58

Billing Limits

	Current	Prior	To-Date	
Total Billings	5,104.15	0.00	5,104.15	
Limit			130,300.00	
Balance Remaining			125,195.85	
Total this Phase				\$5,104.15

Phase	620	Close Out
Fee		

Billing Phase	Fee	Percent Complete	Billed To Date	Previous Fee Billing	Current Fee Billing
Close Out	9,800.00	0.00	0.00	0.00	0.00
Total Fee	9,800.00		0.00	0.00	0.00
Subtotal					0.00
Total this Phase					0.00

AMOUNT DUE THIS INVOICE **\$10,204.15**

INVOICE PAYMENT IS REQUESTED WITHIN 30 DAYS

Project	024-03141	Crete 2-Bay Hangar	Invoice	586246
---------	-----------	--------------------	---------	--------

Please include our invoice number(s) with your payment.

By Check: Make check payment to Olsson Inc and mail to PO Box 84608, Lincoln, NE 68501-4608

By Electronic / ACH Payment: When transferring funds, please reference the invoice number(s), Account Name Olsson Inc; Pinnacle Bank Account No. 254316; Routing (ABA) No. 104913912, Remittance Email Address: deposits@olsson.com

Questions: Contact us at (402) 458-5062 or accountsreceivable@olsson.com

Authorized By: Christopher Corr

INVOICE PAYMENT IS REQUESTED WITHIN 30 DAYS

PROGRESS ESTIMATE

NEBRASKA DEPARTMENT OF TRANSPORTATION
DIVISION OF AERONAUTICS

Date: 7/22/2026

Sponsor:

City of Crete
243 E. 13th St.
Crete, NE 68333

Estimate No. 8

AIP Project No.: 3-31-0022-017/018

Consultant:

Olsson
PO Box 84608, Lincoln, NE 68501

Olsson Project No.: 024-03141

Date of Contract: 3/4/2025

Item No.	Description	Contract Quantities	Percent Complete	Billed to Date	Previous Billing	Current Billing
1	Design	\$130,900.00	100%	\$130,900.00	\$130,900.00	\$0.00
2	Drilling & Geotechnical Services	\$10,557.00	TMNTE	\$9,592.53	\$9,592.53	\$0.00
3	Bidding	\$10,200.00	100%	\$10,200.00	\$5,100.00	\$5,100.00
4	Construction		TMNTE			
	Professional Personnel - Direct Labor			\$1,553.57	\$0.00	\$1,553.57
	Overhead @ 185.69%			\$2,884.82	\$0.00	\$2,884.82
	Fixed Fee @ 15%	\$14,525.93		\$665.76	\$0.00	\$665.76
	Reimbursable Expenses			\$0.00	\$0.00	\$0.00
	Total: Construction	\$130,300.00		\$5,104.15	\$0.00	\$5,104.15
5	Close Out	\$9,800.00	0%	\$0.00	\$0.00	\$0.00
TOTALS		\$291,757.00		\$155,796.68	\$145,592.53	\$10,204.15
Total Due Olsson						\$10,204.15


As Project Manager, I hereby certify that the Quantities shown above have been completed from measurements made by me or my predecessors and that the work has been performed according to plans and specifications

PROJECT

ENGINEER: 

Olsson

Date: 8/7/26

APPROVED*: 

* Approved for payment as per Project Engineer's certification

NDOT Project Engineer

Date: 8/13/2026

APPROVED: 

Airport Sponsor

Date: 9-9-2026