



**MIDDLE SCHOOL & AG BARN
CONSTRUCTION UPDATE – OCTOBER 2026**

Photo: July 27, 2026



Photo: Sept 29, 2026



Photo: July 27, 2026



Photo: Sept 29, 2026







Gym/Storm Shelter Duct



Area F Classroom Wing



Area Classroom Wing

UPDATE

COMPLETE & ONGOING

- Concrete Roof @ Storm Shelter has been poured
- ICF Parapet has been completed
- Interior and Exterior metal stud framing is underway.
- CMU elevator shaft has been completed
- Roofing has begun, area C locker rooms, area E gym, area G kitchen & band hall dried in.
- Area C MEP rough in is complete. Rough-Ins continue throughout all other areas of the building.
- Fireproofing of steel structure has begun.
- Exterior waterproofing and masonry is underway starting in area C.
- Steel erection is completing in area F
- Moisture conditioning of football field has started.
- Ag Barn metal building scope is complete
- Interior/Exterior masonry in the Ag Barn in underway.

UPCOMING

- Pour 2nd floor slab at area F
- Continue fireproofing throughout building areas
- Continue dry in off roof areas
- Continue metal stud framing and begin exterior sheathing.
- Begin rough-in of interior metal stud walls.
- Continue with brick veneer and stone at exterior of building.
- Complete moisture conditioning of football field.
- Begin installation of window frames.
- Begin finish out of interior of Ag Barn



HELEN EDWARDS ECC- ADDITION CONSTRUCTION UPDATE – OCTOBER 2026

Photo: September 18, 2026





New Entry Sidewalks & Drains



Formed Grade Beams

UPDATE

COMPLETE & ONGOING

- Front entry sidewalks, benches and trench drains are complete.
- Moisture conditioning of both courtyards and building pads are complete.
- Drilled piers have been completed.
- Drainage has been installed in both courtyards.
- Foundations have been excavated for the building.
- Grade beams have been poured for the east wing of the new addition.
- Grade beams are currently being formed for the west wing and storm shelter area.

UPCOMING

- Rough-In of plumbing and electrical beneath slab area.
- Pour grade beams for east wing and storm shelter
- Being preparation for 1st slab pour.
- Structural steel is schedule to be delivered the first week of November.
- Begin installation of ICF walls.
- Steel for the new canopy will be delivered mid October and will be stored until the summer for installation.



CONSTRUCTION UPDATE – OCTOBER 2026