



MEMORANDUM

TO: Board of Education, Superintendent Schumacher and Kilrea

FROM: Dan Polowy, Facilities Director

DATE: May 15, 2026

RE: Facilities Update/ Summer Projects

Capital Projects

CHS: Stadium track replacement

Roe permit has been acquired, engineer working on final storm water permit but got approval to proceed with work. Work is going well and on schedule, weather has definitely cooperated. Have not come across any major unforeseen issues up to this point. New underground drain is complete and crew is beginning forms for the curb/ trench drain system with plans to pour concrete at the end of next week (+/- May 28) 75% of the demo is complete, removal of asphalt will be done after concrete curb is complete.

O&M Projects (Budget Dependent)

PKMS: Classroom modifications (removal of walls to increase instructional space)

Various Buildings/ Interior: painting, flooring replacement, ceiling tile replacement, LED lighting

Various Buildings/ Exterior: LED lighting, asphalt repair/ sealcoating, playground mulch

LL: tuckpointing

DO: Building automation upgrade