

In Progress Projects					
Project	Location	Quarter	Funding Source	Status	Notes
Toledo High Videography	East		Bond	35%	
Toledo Elem Gym Walls	East	Spring '26	Bond	80%	
Toledo Elem Bleacher	East	6/1	Bond	20%	
Toledo Elem Boiler	East	6/1	CET	20%	
Newport High Bleachers	West		Bond	30%	Bleachers are here
Yaquina View Playshed	West		Bond	20%	
Yaquina View Seismic	West		Grant	20%	
Taft High CTE Wing	North	Summer-Fall '25	Bond	20%	Have permit
Taft High Bleacher	North	Spring '26	Bond	30%	Bleacher are here
Taft Elem Music Room	North	Fall-Winter '25	Bond	90%	
Taft Elem Bleacher	North	Spring '26	Bond	20%	
Oceanlake Play Shed	North	Spring	Bond	20%	Have permit
Crestview Turf Field	South		Bond	75%	
Crestview Playground	South		Bond	25%	
Auditoriums -			Bond		
*All have been awarded CM/GC contracts - subject to pricing.			Bond		
*All 3 are doing their 1st round of pricing due 3/9/2026			Bond		
Glas has an independent estimator that is estimating also. Due 3/9/2026 We will then compare			Bond		
If all goes well:			Bond		
TOHS- Todd Construction - Tigard	East		Bond		Working on CM/GC Pricing
*Start excavation in June. Plan to have foundation due by 11/1/2026			Bond		
NHS - Fortis Construction - Portland	West		Bond		Working on CM/GC Pricing
*Will start parking lot/excavating/drainage in May			Bond		

Bond Project Status

WHS - DSL Builders LLC - Salem	South		Bond		Working on CM/GC Pricing
*Start in Sept 26'					