



AUGUST 2026 CIP MONTHLY PROGRESS REPORT

Riverside Public School District 96

Blythe Park School
735 Leesley Rd, Riverside, IL, 60546

Hauser Jr. High School
65 Woodside Rd, Riverside, IL, 60546

Vistara Construction Services, Inc.

728 West Jackson Boulevard, Suite 526

Chicago, IL 60661

www.vistara.com



Riverside Public School District 96

3340 S Harlem, Riverside IL 60546

2026 Capital Improvement Program Summer Project - Blythe Park Elementary School

GC: D&J Landscape, Inc.



PHOTOGRAPHS


AUGUST 2026

D&J LANDSCAPE, INC

2026 Blythe Park Playground Replacement



Playground Equipment Installation- In Progress



Mulching Completed



Sidewalks Concrete Poured & Backfilled



The project includes the demolition and removal of the existing playground equipment, safety surfacing, curbing, and other associated site improvements at Blythe Park Elementary School. The new work includes the installation of new cobble paver curbing, playground equipment, and playground surfacing. Construction is anticipated to be completed in August 2026.

Key Activities

1. Minor equipment adjustments required
2. Sidewalks completed
3. Concrete pouring in progress
4. Mulching Completed
5. Chain link fence installation complete
6. Drainage trench in progress

Riverside Public School District 96

3340 S Harlem, Riverside IL 60546

2026 Capital Improvement Program Summer Project - Hauser Junior High School

GC: MBB Enterprise of Chicago, Inc.





PHOTOGRAPHS

AUGUST 2026

MBB ENTERPRISE OF CHICAGO, INC

2026 Hauser Masonry Repair



East Side Tuckpointing Complete



West Side Tuckpointing Complete

The project included selective masonry restoration at the third floor of Hauser Junior High School. The scope consisted of tuckpointing deteriorated masonry joints, replacing sealant at masonry joints, and scraping and repainting existing steel lintels. All restoration work has been completed, and the project has been successfully closed out.

Key Activities

1. MBB worked on wire brush efflorescence from limestone cornice.
2. Punch List- Completed

Riverside Public School District 96

3340 S Harlem, Riverside IL 60546

2026 Capital Improvement Program Summer Project - Hauser Junior High School

GC: Krull Window Company, Inc




PHOTOGRAPHS

AUGUST 2026

KRULL WINDOW COMPANY, INC

2026 Hauser Windows Replacement



Parking Lot Restoration- In Progress



Interior Trim and Caulk Completed

The project scope included complete removal and disposal of the existing windows and the installation of new aluminum-framed insulated windows at Hauser Junior High School. Windows replacement work has been completed and the project is currently being closed out.

Key Activities

1. Round windows installed and completed
2. Punch list completed.
3. Parking lot restoration in progress