




# June 15, 2026 Update



# PROPOSITION A

## Facilities Infrastructure and Renovations



**\$393,735,000**



# Capital Improvements at Hilltop ES, Sixth Grade Center and 377 Campus - Phase 1 & 2

Pfluger Architects - Tegrity Construction (CSP)

- Fall 2027 - Projected completion date
- AMS - Ceiling replacement, Low Voltage, Fire Alarm, Locker Room & Auditorium Reno.
- Hilltop - Ceiling Replacement, Low Voltage, Fire Alarm, Exterior Improvements





- Field Turf Replacement at AMS





- Locker room renovations at AMS





- Ceiling Demo at AMS






- Argyle MS 2026

\* Legacy HS 2027





- Hilltop Elementary





- Hilltop Elementary



# Connector Hallway at Canyon Falls



# Connector Hallway at Canyon Falls

Corgan Architects - Pogue Construction (CMAR)

- GMP in progress
- Board approval - July 13, 2026
- Projected start date - Fall 2026
- Projected completion - Fall 2027



# New MS #2

## Argyle Middle School

Pfluger Architects - BTC (CMAR)

- Schematic Design in progress
- Site Plan Discussions with Town of Argyle is ongoing
- Open Fall 2029



# Elementary School #5 at Furst Ranch

Pfluger Architects

- Project placed on hold
- Based on reconfiguration plan it is still scheduled for Fall 2029



# Transportation Parking at Canyon Falls

- Construction Documents in progress
- Projected start - Summer 2026
- Projected completion - Late Fall 2026
- Initial site plan submission has been made



# Baseball / Softball Complex at Canyon Falls



# Baseball / Softball Complex at Canyon Falls

PBK Architects - Pogue Construction(CMAR)

- 50% Construction Documents in Progress
- Projected start date - Fall 2026
- Target completion date - Late Fall 2027

