



**Accountability - Dedication
Honesty - Integrity - Respect**

City Hall | Engineering Department
2500 14th St., Suite 3
Columbus, NE 68601
402-562-4309
EngDept@columbusne.us
www.columbusne.us

Nebraska Department of Transportation Columbus South Bridges Project

March 2026 Update

- Nebraska Department of Transportation project
 - City is the Local Public Agency of record
 - Substantially completed the Pawnee Park Underpass Reconstruction
 - Pedestrian trail use till a date to be determined in 2027
 - Emergency Action Plan submitted to USACE, NDOT and City

 - Working on south three piers, outside of the river channel
 - Continue working on the north abutment at the levee.
 - Piers and girders will need to be substantially complete before start of any deck work

 - NDOT discussing options to include removal and replacement of the traffic “bump” on north end of the east bridge structure

 - Project remains on schedule for fall 2027 completion
-

Activity ID	Activity Name	Original Duration	Activity % Complete	Remaining Duration	Start	Finish	Total Float	Calendar	2026												2027											
									F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	
NDOT Columbus South Bridges		649		416	01-Apr-25 A	24-Sep-27	47	Standard 5 Day Workweek w/ Basic Holidays																								
A1000	Project Start	1	100%	0	01-Apr-25 A	01-Apr-25 A		Standard 5 Day Workweek w/ Basic Holidays																								
A1300	Substantial Completion	1	0%	1	09-Sep-27	09-Sep-27	58	Standard 5 Day Workweek w/ Basic Holidays																								
Grading & Paving		343		60	02-Apr-25 A	24-Jul-26	208	Standard 5 Day Workweek w/ Basic Holidays																								
A1010	Paving Removals	5	100%	0	02-Apr-25 A	08-Apr-25 A		Standard 5 Day Workweek w/ Basic Holidays																								
A1020	Pave Crossovers	15	100%	0	09-Apr-25 A	24-May-25 A		Standard 5 Day Workweek w/ Basic Holidays																								
A1230	Switch Traffic to Northbound Bridge	5	100%	0	30-Apr-25 A	06-May-25 A		Standard 5 Day Workweek w/ Basic Holidays																								
A1310	Southbound Paving	60	0%	60	04-May-26*	24-Jul-26	208	Standard 5 Day Workweek w/ Basic Holidays	Southbound Paving																							
Bridge 6		623		416	07-May-25 A	24-Sep-27	47	Standard 5 Day Workweek w/ Basic Holidays																								
A1030	Remove Deck	47	100%	0	07-May-25 A	10-Jul-25 A		Standard 5 Day Workweek w/ Basic Holidays																								
A1040	Preblast Work	15	100%	0	11-Jul-25 A	31-Jul-25 A		Standard 5 Day Workweek w/ Basic Holidays																								
A1050	Temp Bridge Construction	75	100%	0	01-Aug-25 A	26-Nov-25 A		Standard 5 Day Workweek w/ Basic Holidays	Bridge Construction																							
A1060	Demo Truss Bridge	70	100%	0	03-Aug-25 A	12-Sep-25 A		Standard 5 Day Workweek w/ Basic Holidays																								
A1070	Build Pier 4	50	100%	0	27-Aug-25 A	18-Nov-25 A		Standard 5 Day Workweek w/ Basic Holidays	Pier 4																							
A1080	Build Pier 5	50	100%	0	01-Oct-25 A	23-Dec-25 A		Standard 5 Day Workweek w/ Basic Holidays	Build Pier 5																							
A1090	Build Pier 6	50	100%	0	07-Oct-25 A	30-Dec-25 A		Standard 5 Day Workweek w/ Basic Holidays	Build Pier 6																							
A1100	Build Pier 7	50	100%	0	28-Oct-25 A	16-Jan-26 A		Standard 5 Day Workweek w/ Basic Holidays	Build Pier 7																							
A1110	Build Pier 8	50	100%	0	08-Dec-25 A	30-Jan-26 A		Standard 5 Day Workweek w/ Basic Holidays	Build Pier 8																							
A1150	Build Abutments	28	50%	14	23-Dec-25 A	11-Mar-26	105	Standard 5 Day Workweek w/ Basic Holidays	Build Abutments																							
A1130	Build Pier 2	45	10%	41	26-Jan-26 A	17-Apr-26	423	Standard 5 Day Workweek w/ Basic Holidays	Build Pier 2																							
A1160	Set Girders	95	50%	48	03-Feb-26 A	15-May-26	58	Standard 5 Day Workweek w/ Basic Holidays	Set Girders																							
A1140	Build Pier 1	45	10%	41	09-Feb-26 A	17-Apr-26	423	Standard 5 Day Workweek w/ Basic Holidays	Build Pier 1																							
A1120	Build Pier 3	45	0%	45	02-Mar-26*	01-May-26	58	Standard 5 Day Workweek w/ Basic Holidays	Build Pier 3																							
A1170	Deck Bridge	90	0%	90	18-May-26	18-Sep-26	58	Standard 5 Day Workweek w/ Basic Holidays	Deck Bridge																							
A1180	Turndowns and Diaphragms	105	0%	105	18-May-26	09-Oct-26	58	Standard 5 Day Workweek w/ Basic Holidays	Turndowns and Diaphragms																							
A1190	Pour Deck	135	0%	135	06-Jul-26	08-Jan-27	58	Standard 5 Day Workweek w/ Basic Holidays	Pour Deck																							
A1200	Pour Rail	115	0%	115	13-Aug-26	20-Jan-27	58	Standard 5 Day Workweek w/ Basic Holidays	Pour Rail																							
A1210	Fence	10	0%	10	21-Jan-27	03-Feb-27	58	Standard 5 Day Workweek w/ Basic Holidays	Fence																							
A1250	Waterproof Membrane and Asphalt	15	0%	15	21-Jan-27	10-Feb-27	58	Standard 5 Day Workweek w/ Basic Holidays	Waterproof Membrane and Asphalt																							
A1220	Strip Overhangs	43	0%	43	04-Feb-27	05-Apr-27	131	Standard 5 Day Workweek w/ Basic Holidays	Strip Overhangs																							
A1260	EPO	7	0%	7	11-Feb-27	19-Feb-27	58	Standard 5 Day Workweek w/ Basic Holidays	EPO																							
A1270	Switch Traffic to Southbound	5	0%	5	22-Feb-27	26-Feb-27	58	Standard 5 Day Workweek w/ Basic Holidays	Switch Traffic to Southbound																							
A1240	Pull Temp Bridge	40	0%	40	02-Aug-27*	24-Sep-27	47	Standard 5 Day Workweek w/ Basic Holidays	Pull Temp																							
Bridge 6B		138		138	01-Mar-27	08-Sep-27	58	Standard 5 Day Workweek w/ Basic Holidays																								
A1280	6B Repair	138	0%	138	01-Mar-27	08-Sep-27	58	Standard 5 Day Workweek w/ Basic Holidays	6B Repair																							
Box Culvert		50		0	11-Jun-25 A	08-Aug-25 A		Standard 5 Day Workweek w/ Basic Holidays																								
A1290	Box Culvert Construction	50	100%	0	11-Jun-25 A	08-Aug-25 A		Standard 5 Day Workweek w/ Basic Holidays	Box Culvert Construction																							

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone