

AGENDA

**SCHOOL DISTRICT OF NEW GLARUS
FACILITIES, TRANSPORTATION AND TECHNOLOGY COMMITTEE MEETING
MONDAY, FEBRUARY 12, 2024
HIGH SCHOOL LIBRARY/MEDIA CENTER, ROOM 183 JOIN ZOOM MEETING USING
HTTPS://US02WEB.ZOOM.US/J/88225107282?PWD=UU4YK3BPAMU1BNG1UM
NNKZBLZKPDZZ09 BY PHONE USING 1-646-568-7788 MEETING ID 882 2510 7282
& PASSWORD 962967
1701 2ND STREET
NEW GLARUS, WISCONSIN 53574
6:30 PM**

- I. **Call to Order - Bill Oemichen, Chair**
- II. **Athletic Complex Timeline** **2**

Glerner Community Athletic Complex

New Glarus, WI

ID	Task Name	Duration	Start	Finish
Remaining Construction Tasks				
1	Press Box Construction	40 days	Mon 4/8/24	Fri 5/31/24
2	Install Aggregate Base Course around Track	2 days	Mon 4/15/24	Tue 4/16/24
3	Install Electrical Conduit	2 days	Wed 4/17/24	Thu 4/18/24
4	Finish Storm Sewer Runs/ACO Drains/Duraslot Pipe	5 days	Wed 4/17/24	Tue 4/23/24
5	Install Concrete Ribbon Curb	8 days	Wed 4/17/24	Fri 4/26/24
6	Haul off Excess Material	5 days	Wed 4/24/24	Tue 4/30/24
7	Fine Grading for Track Asphaltic Pavement	3 days	Mon 4/29/24	Wed 5/1/24
8	Proof Roll and Undercut Subgrade of Football Field Area	5 days	Mon 4/29/24	Fri 5/3/24
9	Asphaltic Pavement around Track	2 days	Thu 5/2/24	Fri 5/3/24
10	Install Goal Post Foundations	2 days	Thu 5/2/24	Fri 5/3/24
11	Finish/Stain Retaining Wall	10 days	Thu 5/2/24	Wed 5/15/24
12	Install Fabric, Flat Panel Storm Sewer, and Drainage Aggregate Stone	5 days	Mon 5/6/24	Fri 5/10/24
13	Install Aggregate Base Course for Concrete Sidewalk/Flat Work	3 days	Mon 5/6/24	Wed 5/8/24
14	Install Concrete Walk/Patio Areas	17 days	Thu 5/9/24	Fri 5/31/24
15	Install Finish Grade Turf Stone and Fine Grading for Turf	5 days	Mon 5/13/24	Fri 5/17/24
16	Install Pole Vault and Shotput Discuss Specialty Equipment with Concrete	2 days	Mon 5/20/24	Tue 5/21/24
17	Shotput Grading	2 days	Mon 5/20/24	Tue 5/21/24
18	Turf Field Installation	20 days	Mon 5/20/24	Fri 6/14/24
19	Long Jump Pit Grading	2 days	Wed 5/22/24	Thu 5/23/24
20	Adjust Storm Manhole Castings	1 day	Fri 5/24/24	Fri 5/24/24
21	Install Pond Liner, Perforated Underdrain and Engineered Soils	3 days	Mon 5/27/24	Wed 5/29/24
22	Install Bleachers	4 wks	Mon 6/3/24	Fri 6/28/24
23	Install Goal Posts	1 day	Mon 6/17/24	Mon 6/17/24
24	Install Resilient Track System and Markings	10 days	Mon 6/17/24	Fri 6/28/24
25	Replace Topsoil	5 days	Mon 7/1/24	Fri 7/5/24
26	Install Entrance Signage	1 day	Mon 7/8/24	Mon 7/8/24
27	Install Fencing	10 days	Mon 7/8/24	Fri 7/19/24
28	Finish Landscaping and Restoration	5 days	Mon 7/22/24	Fri 7/26/24
29				
30				
31				
32				
Alternate Items				
33	Ticket Booth	4 wks	Mon 4/15/24	Fri 5/10/24
34	Concession Building	15 wks	Mon 4/15/24	Fri 7/26/24
35	Storage Building	8 wks	Mon 4/22/24	Fri 6/14/24

**PRELIMINARY
NOT FOR
CONSTRUCTION**

Remaining Construction Schedule
Issue Date: January 31, 2024
Completion Date: July 26, 2024



- III. **Athletic Complex Fundraising**
- IV. **Athletic Complex Buildings - Engaging With Local Contractors and Subcontractors**
- V. **Primary School Updates**
- VI. **Adjourn**

PURSUANT TO APPLICABLE LAW, NOTICE IS HEREBY GIVEN THAT A QUORUM OR A MAJORITY OF THE NEW GLARUS SCHOOL DISTRICT BOARD MEMBERS MAY ATTEND THIS MEETING. INFORMATION PRESENTED AT THIS MEETING MAY HELP FORM THE RATIONALE BEHIND FUTURE ACTIONS THAT MAY BE TAKEN BY THE NEW GLARUS SCHOOL DISTRICT BOARD.

UPON REQUEST TO THE DISTRICT OFFICE, SUBMITTED TWENTY-FOUR (24) HOURS IN ADVANCE, THE DISTRICT SHALL MAKE REASONABLE ACCOMMODATIONS INCLUDING THE PROVISION OF INFORMATIONAL MATERIAL IN AN ALTERNATIVE FORMAT FOR A DISABLED PERSON TO BE ABLE TO ATTEND THIS MEETING.