

ID	Description	Original Duration	Start	Finish	2026							2027						
					A	S	O	N	D	J	F	M	A	M	J	J		
East Mountain School Addition (Project No. 24018)		226	08/20/26A	07/19/27														
Foundations & Slab-on-Grade		47	10/05/26A	12/10/26														
Area B - 001	Underslab Plumbing & Electrical Rough-In - Area B - Central Wing (Science / Learning Commons)	10	10/05/26A	10/16/26A														
Area C - 001	Underslab Plumbing & Electrical Rough-In - Area C - North Wing (Administration / Classrooms)	3	10/05/26A	10/07/26A														
Area C - 077	RFI#053 Grease Waste Size Discrepancies	10	10/05/26A	10/16/26A														
Area C - 079	Kitchen Grease Waste Re-pipe	5	10/05/26	10/09/26														
Area A - 001	Underslab Plumbing & Electrical Rough-In - Area A - South Wing (Music / Practice)	3	10/07/26	10/09/26														
Area A - 002	Form & Pour Footings / Stem Walls - Area A - South Wing (Music / Practice)	15	10/12/26	10/30/26														
Area B - 002	Form & Pour Footings / Stem Walls - Area B - Central Wing (Science / Learning Commons)	15	10/14/26	11/03/26														
Area C - 002	Form & Pour Footings / Stem Walls - Area C - North Wing (Administration / Classrooms)	10	10/16/26	10/29/26														
Area A - 003	Backfill & Compact at Foundations - Area A - South Wing (Music / Practice)	5	11/02/26	11/06/26														
Area B - 003	Backfill & Compact at Foundations - Area B - Central Wing (Science / Learning Commons)	5	11/04/26	11/10/26														
Area C - 003	Backfill & Compact at Foundations - Area C - North Wing (Administration / Classrooms)	5	11/05/26	11/11/26														
Area A - 004	Slab Prep (Vapor Retarder / Base) & Pour SOG - Area A - South Wing (Music / Practice)	5	11/09/26	11/13/26														
Area B - 004	Slab Prep (Vapor Retarder / Base) & Pour SOG - Area B - Central Wing (Science / Learning Commons)	5	11/11/26	11/17/26														
Area C - 004	Slab Prep (Vapor Retarder / Base) & Pour SOG - Area C - North Wing (Administration / Classrooms)	5	11/13/26	11/19/26														
Area A - 080	Grind & Polish Slab Area-A	4	11/23/26	11/30/26														
Area B - 080	Grind and Polish Slab - Area-B	4	12/01/26	12/04/26														
Area C - 080	Grind & Polish Slab - Area-C	4	12/07/26	12/10/26														
Structural Steel / Joists / Deck / Glulam		38	12/08/26	02/02/27														
Area A - 005	Erect Structural Steel Frame - Area A - South Wing (Music / Practice)	6	12/08/26	12/15/26														
Area B - 005	Erect Structural Steel Frame - Area B - Central Wing (Science / Learning Commons)	6	12/10/26	12/17/26														
Area C - 005	Erect Structural Steel Frame - Area C - North Wing (Administration / Classrooms)	6	12/14/26	12/21/26														
Area B - 007	Install Glue-Laminated Beams/Columns (Learning Commons Feature Roof)	8	12/18/26	12/31/26														
Area A - 006	Erect Steel Joists - Area A - South Wing (Music / Practice)	8	01/04/27	01/13/27														
Area B - 006	Erect Steel Joists - Area B - Central Wing (Science / Learning Commons)	8	01/07/27	01/18/27														
Area C - 006	Erect Steel Joists - Area C - North Wing (Administration / Classrooms)	8	01/12/27	01/21/27														
Area A - 007	Install Metal Roof Deck - Area A - South Wing (Music / Practice)	4	01/14/27	01/19/27														
Area B - 008	Install Metal Roof Deck - Area B - Central Wing (Science / Learning Commons)	5	01/19/27	01/25/27														
Area A - 008	Deck Welding Inspection / Special Inspections - Area A - South Wing (Music / Practice)	2	01/20/27	01/21/27														

Data Date

Start Date: 08/08/26
Finish Date: 07/19/27
Data Date: 10/04/26
Run Date: 10/16/26
EMS_CPM_Schedule DJS (10-15-26).ppx

ID	Description	Original Duration	Start	Finish	2026							2027						
					A	S	O	N	D	J	F	M	A	M	J	J		
Area C - 007	Install Metal Roof Deck - Area C - North Wing (Administration / Classrooms)	6	01/22/27	01/29/27														Install Metal Roof Deck -
Area B - 009	Deck Welding Inspection / Special Inspections - Area B - Central Wing (Science / Learning Commons)	2	01/26/27	01/27/27														Deck Welding Inspection
Area C - 008	Deck Welding Inspection / Special Inspections - Area C - North Wing (Administration / Classrooms)	2	02/01/27	02/02/27														Deck Welding Inspection
Roofing		38	01/04/27	02/24/27														
Area B - 010	Install Metal Roof Panels (Feature Roof over Learning Commons)	8	01/04/27	01/13/27														Install Metal Roof Panels (Fe
Area A - 009	Roof Insulation & Cover Board - Area A - South Wing (Music / Practice)	5	01/22/27	01/28/27														Roof Insulation & Cover B
Area B - 011	Roof Insulation & Cover Board - Area B - Central Wing (Science / Learning Commons)	5	01/28/27	02/03/27														Roof Insulation & Cover
Area A - 010	Install TPO Roofing Membrane - Area A - South Wing (Music / Practice)	6	01/29/27	02/05/27														Install TPO Roofing Mer
Area C - 009	Roof Insulation & Cover Board - Area C - North Wing (Administration / Classrooms)	5	02/03/27	02/09/27														Roof Insulation & Cove
Area B - 012	Install TPO Roofing Membrane - Area B - Central Wing (Science / Learning Commons)	6	02/04/27	02/11/27														Install TPO Roofing Me
Area A - 011	Roof Flashing, Sheet Metal, Specialties & Snow Guards - Area A - South Wing (Music / Practice)	3	02/08/27	02/10/27														Roof Flashing, Sheet M
Area C - 010	Install TPO Roofing Membrane - Area C - North Wing (Administration / Classrooms)	6	02/10/27	02/17/27														Install TPO Roofing M
Area A - 012	Roof Inspection / Moisture Survey / Warranty Walk - Area A - South Wing (Music / Practice)	2	02/11/27	02/12/27														Roof Inspection / Mois
Area B - 013	Roof Flashing, Sheet Metal, Specialties & Snow Guards - Area B - Central Wing (Science / Learning Co	3	02/12/27	02/16/27														Roof Flashing, Sheet M
Area B - 014	Roof Inspection / Moisture Survey / Warranty Walk - Area B - Central Wing (Science / Learning Commo	2	02/17/27	02/18/27														Roof Inspection / Moi
Area C - 011	Roof Flashing, Sheet Metal, Specialties & Snow Guards - Area C - North Wing (Administration / Classr	3	02/18/27	02/22/27														Roof Flashing, Sheetl
Area C - 012	Roof Inspection / Moisture Survey / Warranty Walk - Area C - North Wing (Administration / Classrooms	2	02/23/27	02/24/27														Roof Inspection / Mo
Exterior Wall Systems (Framing-Insulation)		35	12/10/26	02/01/27														
Area A - 013	Exterior Cold-Formed Metal Framing - Area A - South Wing (Music / Practice)	14	12/10/26	12/31/26														Exterior Cold-Formed Metal F
Area B - 015	Exterior Cold-Formed Metal Framing - Area B - Central Wing (Science / Learning Commons)	14	12/18/26	01/11/27														Exterior Cold-Formed Metal
Area C - 013	Exterior Cold-Formed Metal Framing - Area C - North Wing (Administration / Classrooms)	14	12/23/26	01/14/27														Exterior Cold-Formed Meta
Area A - 014	Exterior Sheathing - Area A - South Wing (Music / Practice)	4	01/04/27	01/07/27														Exterior Sheathing - Area A-
Area A - 015	Air/Weather Barrier & Fluid-Applied Waterproofing - Area A - South Wing (Music / Practice)	5	01/08/27	01/14/27														Air/Weather Barrier & Fluid
Area B - 016	Exterior Sheathing - Area B - Central Wing (Science / Learning Commons)	4	01/12/27	01/15/27														Exterior Sheathing - Area B
Area A - 016	Exterior Wall Insulation - Area A - South Wing (Music / Practice)	3	01/15/27	01/19/27														Exterior Wall Insulation - A
Area C - 014	Exterior Sheathing - Area C - North Wing (Administration / Classrooms)	4	01/15/27	01/20/27														Exterior Sheathing - Area C
Area B - 017	Air/Weather Barrier & Fluid-Applied Waterproofing - Area B - Central Wing (Science / Learning Commo	5	01/18/27	01/22/27														Air/Weather Barrier & Flui
Area C - 015	Air/Weather Barrier & Fluid-Applied Waterproofing - Area C - North Wing (Administration / Classroom	5	01/21/27	01/27/27														Air/Weather Barrier & Flu
Area B - 018	Exterior Wall Insulation - Area B - Central Wing (Science / Learning Commons)	3	01/25/27	01/27/27														Exterior Wall Insulation -
Area C - 016	Exterior Wall Insulation - Area C - North Wing (Administration / Classrooms)	3	01/28/27	02/01/27														Exterior Wall Insulation

Start Date: 08/08/26
Finish Date: 07/19/27
Data Date: 10/04/26
Run Date: 10/16/26
EMS_CPM_Schedule DJS (10-15-26).ppx

ID	Description	Original Duration	Start	Finish	2026					2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
					A	S	O	N	D	J	F	M	A	M	J	J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
Exterior Finishes (Masonry / EIFS / Panels)		34	01/20/27	03/08/27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

Start Date: 08/08/26
 Finish Date: 07/19/27
 Data Date: 10/04/26
 Run Date: 10/16/26
 EMS_CPM_Schedule DJS (10-15-26).ppx

ID	Description	Original Duration	Start	Finish	2026					2027				
					A	S	O	N	D	J	F	M	A	M
Area C - 025	Overhead MEP Coordination Rough-In (Ductwork/Conduit/Piping Main Runs) - Area C - North Wing (A	10	02/03/27	02/16/27										
Area A - 026	Fire Sprinkler Branch Piping - Area A - South Wing (Music / Practice)	6	02/04/27	02/11/27										
Area A - 027	HVAC Ductwork Installation - Area A - South Wing (Music / Practice)	8	02/04/27	02/15/27										
Area A - 028	Plumbing In-Wall Rough-In - Area A - South Wing (Music / Practice)	6	02/04/27	02/11/27										
Area A - 029	Electrical Rough-In (Branch Wiring / Boxes) - Area A - South Wing (Music / Practice)	8	02/04/27	02/15/27										
Area B - 029	Fire Sprinkler Branch Piping - Area B - Central Wing (Science / Learning Commons)	6	02/10/27	02/17/27										
Area B - 030	HVAC Ductwork Installation - Area B - Central Wing (Science / Learning Commons)	8	02/10/27	02/19/27										
Area B - 031	Plumbing In-Wall Rough-In - Area B - Central Wing (Science / Learning Commons)	10	02/10/27	02/23/27										
Area B - 032	Electrical Rough-In (Branch Wiring / Boxes) - Area B - Central Wing (Science / Learning Commons)	8	02/10/27	02/19/27										
Area A - 031	Low-Voltage / Communications Rough-In - Area A - South Wing (Music / Practice)	5	02/16/27	02/22/27										
Area A - 032	Fire Alarm Rough-In - Area A - South Wing (Music / Practice)	4	02/16/27	02/19/27										
Area C - 026	Fire Sprinkler Branch Piping - Area C - North Wing (Administration / Classrooms)	6	02/17/27	02/24/27										
Area C - 027	HVAC Ductwork Installation - Area C - North Wing (Administration / Classrooms)	8	02/17/27	02/26/27										
Area C - 028	Plumbing In-Wall Rough-In - Area C - North Wing (Administration / Classrooms)	6	02/17/27	02/24/27										
Area C - 029	Electrical Rough-In (Branch Wiring / Boxes) - Area C - North Wing (Administration / Classrooms)	8	02/17/27	02/26/27										
Area A - 030	Set Rooftop / Air Tempering Equipment - Area A - South Wing (Music / Practice)	5	02/18/27	02/24/27										
Area B - 033	Set Rooftop / Air Tempering Equipment - Area B - Central Wing (Science / Learning Commons)	5	02/19/27	02/25/27										
Area B - 034	Low-Voltage / Communications Rough-In - Area B - Central Wing (Science / Learning Commons)	5	02/22/27	02/26/27										
Area B - 035	Fire Alarm Rough-In - Area B - Central Wing (Science / Learning Commons)	4	02/22/27	02/25/27										
Area C - 030	Set Rooftop / Air Tempering Equipment - Area C - North Wing (Administration / Classrooms)	5	02/25/27	03/03/27										
Area C - 031	Low-Voltage / Communications Rough-In - Area C - North Wing (Administration / Classrooms)	5	03/01/27	03/05/27										
Area C - 032	Fire Alarm Rough-In - Area C - North Wing (Administration / Classrooms)	4	03/01/27	03/04/27										
Interior Framing & Drywall		39	02/16/27	04/09/27										
Area A - 033	Interior Metal Stud Framing - Area A - South Wing (Music / Practice)	7	02/16/27	02/24/27										
Area B - 036	Interior Metal Stud Framing - Area B - Central Wing (Science / Learning Commons)	7	02/24/27	03/04/27										
Area A - 034	Interior Wall / Acoustic Insulation - Area A - South Wing (Music / Practice)	3	02/25/27	03/01/27										
Area C - 033	Interior Metal Stud Framing - Area C - North Wing (Administration / Classrooms)	8	03/01/27	03/10/27										
Area A - 035	MEP Rough-In Inspection (Pre-Cover) - Area A - South Wing (Music / Practice)	2	03/02/27	03/03/27										
Area A - 036	Hang Drywall - Area A - South Wing (Music / Practice)	10	03/04/27	03/17/27										
Area B - 037	Interior Wall / Acoustic Insulation - Area B - Central Wing (Science / Learning Commons)	4	03/05/27	03/10/27										

Start Date: 08/08/26
 Finish Date: 07/19/27
 Data Date: 10/04/26
 Run Date: 10/16/26
 EMS_CPM_Schedule DJS (10-15-26).ppx

ID	Description	Original Duration	Start	Finish	2027													
					A	S	O	N	D	J	F	M	A	M	J	J		
Area B - 038	MEP Rough-In Inspection (Pre-Cover) - Area B - Central Wing (Science / Learning Commons)	2	03/11/27	03/12/27														MEP Rough-In Insp
Area C - 034	Interior Wall / Acoustic Insulation - Area C - North Wing (Administration / Classrooms)	5	03/11/27	03/17/27														Interior Wall / Aco
Area B - 039	Hang Drywall - Area B - Central Wing (Science / Learning Commons)	10	03/15/27	03/26/27														Hang Drywall - A
Area A - 037	Tape, Float & Finish Drywall - Area A - South Wing (Music / Practice)	6	03/18/27	03/25/27														Tape, Float & Fir
Area C - 035	MEP Rough-In Inspection (Pre-Cover) - Area C - North Wing (Administration / Classrooms)	2	03/18/27	03/19/27														MEP Rough-In Ins
Area C - 036	Hang Drywall - Area C - North Wing (Administration / Classrooms)	8	03/22/27	03/31/27														Hang Drywall - W
Area B - 040	Tape, Float & Finish Drywall - Area B - Central Wing (Science / Learning Commons)	7	03/29/27	04/06/27														Tape, Float & F
Area C - 037	Tape, Float & Finish Drywall - Area C - North Wing (Administration / Classrooms)	7	04/01/27	04/09/27														Tape, Float & IF
Interior Doors / Frames / Hardware		37	02/25/27	04/16/27														
Area A - 038	Install Interior HM Frames - Area A - South Wing (Music / Practice)	4	02/25/27	03/02/27														Install Interior HM Fr
Area B - 041	Install Interior HM Frames - Area B - Central Wing (Science / Learning Commons)	4	03/05/27	03/10/27														Install Interior HM
Area C - 038	Install Interior HM Frames - Area C - North Wing (Administration / Classrooms)	4	03/11/27	03/16/27														Install Interior HM
Area A - 039	Install Interior Doors & Hardware - Area A - South Wing (Music / Practice)	5	03/26/27	04/01/27														Install Interior D
Area B - 042	Install Interior Doors & Hardware - Area B - Central Wing (Science / Learning Commons)	5	04/07/27	04/13/27														Install Interior
Area C - 039	Install Interior Doors & Hardware - Area C - North Wing (Administration / Classrooms)	5	04/12/27	04/16/27														Install Interior
Interior Finishes		34	03/26/27	05/12/27														
Area A - 040	Install Acoustical Ceiling Grid - Area A - South Wing (Music / Practice)	5	03/26/27	04/01/27														Install Acoustica
Area A - 041	Paint Walls (Prime & Finish Coats) - Area A - South Wing (Music / Practice)	6	03/26/27	04/02/27														Paint Walls (Prim
Area A - 042	Install Acoustical Ceiling Tile - Area A - South Wing (Music / Practice)	3	04/05/27	04/07/27														Install Acoustic
Area A - 043	Install Wall Tile (Restrooms/Kitchen) - Area A - South Wing (Music / Practice)	5	04/05/27	04/09/27														Install Wall Tile
Area A - 044	Polished Concrete Finishing (Corridors) - Area A - South Wing (Music / Practice)	4	04/05/27	04/08/27														Polished Concr
Area B - 043	Install Acoustical Ceiling Grid - Area B - Central Wing (Science / Learning Commons)	5	04/07/27	04/13/27														Install Acousti
Area B - 044	Paint Walls (Prime & Finish Coats) - Area B - Central Wing (Science / Learning Commons)	6	04/07/27	04/14/27														Paint Walls (P
Area A - 045	Install Resilient Flooring - Area A - South Wing (Music / Practice)	5	04/08/27	04/14/27														Install Resilien
Area A - 046	Install Carpet Tile - Area A - South Wing (Music / Practice)	4	04/08/27	04/13/27														Install Carpet
Area C - 040	Install Acoustical Ceiling Grid - Area C - North Wing (Administration / Classrooms)	5	04/12/27	04/16/27														Install Acoust
Area B - 045	Install Acoustical Ceiling Tile - Area B - Central Wing (Science / Learning Commons)	3	04/15/27	04/19/27														Install Acoust
Area B - 046	Install Wall Tile (Restrooms/Kitchen) - Area B - Central Wing (Science / Learning Commons)	5	04/15/27	04/21/27														Install Wall T
Area B - 047	Polished Concrete Finishing (Learning Commons) - Area B - Central Wing (Science / Learning Commons)	4	04/15/27	04/20/27														Polished Con
Area B - 048	Install Resilient Flooring - Area B - Central Wing (Science / Learning Commons)	5	04/20/27	04/26/27														Install Resili

Data Date

Start Date: 08/08/26
Finish Date: 07/19/27
Data Date: 10/04/26
Run Date: 10/16/26
EMS_CPM_Schedule DJS (10-15-26).ppx

ID	Description	Original Duration	Start	Finish	2026							2027						
					A	S	O	N	D	J	F	M	A	M	J	J		
Area B - 049	Install Carpet Tile - Area B - Central Wing (Science / Learning Commons)	4	04/20/27	04/23/27														Install Carpe
Area C - 078	Polished Concrete Finishing - Area-C North Wing (Admin / Classrooms)	3	04/21/27	04/23/27														Polished Con
Area B - 050	Install Resinous Flooring (Kitchen)	4	04/22/27	04/27/27														Install Resin
Area C - 041	Paint Walls (Prime & Finish Coats) - Area C - North Wing (Administration / Classrooms)	5	04/26/27	04/30/27														Paint Walls
Area C - 042	Install Acoustical Ceiling Tile - Area C - North Wing (Administration / Classrooms)	3	05/03/27	05/05/27														Install Aco
Area C - 043	Install Wall Tile (Restrooms/Kitchen) - Area C - North Wing (Administration / Classrooms)	5	05/03/27	05/07/27														Install Wal
Area C - 044	Install Resilient Flooring - Area C - North Wing (Administration / Classrooms)	5	05/06/27	05/12/27														Install Res
Area C - 045	Install Carpet Tile - Area C - North Wing (Administration / Classrooms)	4	05/06/27	05/11/27														Install Car
Specialties / Equipment / Casework		28	04/05/27	05/12/27														
Area A - 047	Install Casework & Countertops - Area A - South Wing (Music / Practice)	6	04/05/27	04/12/27														Install: Casewo
Area A - 048	Install Interior Signage - Area A - South Wing (Music / Practice)	2	04/05/27	04/06/27														Install Interior S
Area A - 049	Install Window Shades - Area A - South Wing (Music / Practice)	2	04/05/27	04/06/27														Install Window
Area A - 050	Install Fire Protection Specialties (Extinguisher Cabinets) - Area A - South Wing (Music / Practice)	2	04/05/27	04/06/27														Install Fire Prot
Area A - 051	Install Visual Display Units (Markerboards) - Area A - South Wing (Music / Practice)	3	04/05/27	04/07/27														Install Visual D
Area A - 052	Install Toilet Partitions & Accessories - Area A - South Wing (Music / Practice)	3	04/12/27	04/14/27														Install Toilet P
Area B - 051	Install Casework & Countertops - Area B - Central Wing (Science / Learning Commons)	6	04/15/27	04/22/27														Install Casew
Area B - 052	Install Interior Signage - Area B - Central Wing (Science / Learning Commons)	2	04/15/27	04/16/27														Install Interior
Area B - 053	Install Window Shades - Area B - Central Wing (Science / Learning Commons)	2	04/15/27	04/16/27														Install Windo
Area B - 054	Install Fire Protection Specialties (Extinguisher Cabinets) - Area B - Central Wing (Science / Learn	2	04/15/27	04/16/27														Install Fire Pro
Area B - 055	Install Visual Display Units (Markerboards) - Area B - Central Wing (Science / Learning Commons)	3	04/15/27	04/19/27														Install Visual
Area B - 056	Install Toilet Partitions & Accessories - Area B - Central Wing (Science / Learning Commons)	3	04/22/27	04/26/27														Install Toilet
Area B - 057	Install Food Service Equipment	8	04/28/27	05/07/27														Install Foo
Area C - 046	Install Casework & Countertops - Area C - North Wing (Administration / Classrooms)	6	05/03/27	05/10/27														Install Cas
Area C - 047	Install Interior Signage - Area C - North Wing (Administration / Classrooms)	2	05/03/27	05/04/27														Install Inter
Area C - 048	Install Window Shades - Area C - North Wing (Administration / Classrooms)	2	05/03/27	05/04/27														Install Win
Area C - 049	Install Fire Protection Specialties (Extinguisher Cabinets) - Area C - North Wing (Administration /	2	05/03/27	05/04/27														Install Fire
Area C - 050	Install Visual Display Units (Markerboards) - Area C - North Wing (Administration / Classrooms)	3	05/03/27	05/05/27														Install Visu
Area C - 051	Install Toilet Partitions & Accessories - Area C - North Wing (Administration / Classrooms)	3	05/10/27	05/12/27														Install Toi
MEP Trim-Out / Testing / Commissioning		39	04/08/27	06/02/27														
Area A - 053	Install Electrical Devices & Wiring Trim - Area A - South Wing (Music / Practice)	6	04/08/27	04/15/27														Install Electric

Start Date: 08/08/26
 Finish Date: 07/19/27
 Data Date: 10/04/26
 Run Date: 10/16/26
 EMS_CPM_Schedule DJS (10-15-26).ppx

ID	Description	Original Duration	Start	Finish	2026							2027						
					A	S	O	N	D	J	F	M	A	M	J	J		
Area A - 054	Install Fire Sprinkler Heads & Trim - Area A - South Wing (Music / Practice)	3	04/08/27	04/12/27														Install Fire Spr
Area A - 055	Install Plumbing Fixtures & Trim - Area A - South Wing (Music / Practice)	5	04/13/27	04/19/27														Install Plumb
Area A - 056	Fire Sprinkler Flush & Hydrostatic Test - Area A - South Wing (Music / Practice)	2	04/13/27	04/14/27														Fire Sprinkler
Area A - 057	Install Interior Lighting Fixtures - Area A - South Wing (Music / Practice)	5	04/16/27	04/22/27														Install Interio
Area A - 058	Install Fire Alarm Devices - Area A - South Wing (Music / Practice)	3	04/16/27	04/20/27														Install Fire Al
Area A - 059	Install HVAC Controls - Area A - South Wing (Music / Practice)	4	04/16/27	04/21/27														Install HVAC
Area A - 060	Plumbing Systems Commissioning - Area A - South Wing (Music / Practice)	2	04/20/27	04/21/27														Plumbing Sy
Area B - 058	Install Electrical Devices & Wiring Trim - Area B - Central Wing (Science / Learning Commons)	6	04/20/27	04/27/27														Install Electr
Area B - 059	Install Fire Sprinkler Heads & Trim - Area B - Central Wing (Science / Learning Commons)	3	04/20/27	04/22/27														Install Fire Sp
Area A - 061	Testing, Adjusting & Balancing (Mechanical) - Area A - South Wing (Music / Practice)	4	04/22/27	04/27/27														Testing, Adj
Area B - 060	Install Plumbing Fixtures & Trim - Area B - Central Wing (Science / Learning Commons)	5	04/23/27	04/29/27														Install Plum
Area B - 061	Fire Sprinkler Flush & Hydrostatic Test - Area B - Central Wing (Science / Learning Commons)	2	04/23/27	04/26/27														Fire Sprinkle
Area A - 062	Mechanical Systems Commissioning - Area A - South Wing (Music / Practice)	3	04/28/27	04/30/27														Mechanical
Area B - 062	Install Interior Lighting Fixtures - Area B - Central Wing (Science / Learning Commons)	5	04/28/27	05/04/27														Install Inter
Area B - 063	Install Fire Alarm Devices - Area B - Central Wing (Science / Learning Commons)	3	04/28/27	04/30/27														Install Fire/A
Area B - 064	Install HVAC Controls - Area B - Central Wing (Science / Learning Commons)	4	04/28/27	05/03/27														Install HVA
Area B - 065	Plumbing Systems Commissioning - Area B - Central Wing (Science / Learning Commons)	2	04/30/27	05/03/27														Plumbing S
Area B - 066	Testing, Adjusting & Balancing (Mechanical) - Area B - Central Wing (Science / Learning Commons)	4	05/04/27	05/07/27														Testing, Ac
Area C - 052	Install Electrical Devices & Wiring Trim - Area C - North Wing (Administration / Classrooms)	5	05/06/27	05/12/27														Install Ele
Area C - 053	Install Fire Sprinkler Heads & Trim - Area C - North Wing (Administration / Classrooms)	3	05/06/27	05/10/27														Install Fire
Area B - 070	Mechanical Systems Commissioning - Area B - Central Wing (Science / Learning Commons)	3	05/10/27	05/12/27														Mechanic
Area C - 054	Install Plumbing Fixtures & Trim - Area C - North Wing (Administration / Classrooms)	5	05/11/27	05/17/27														Install Pl
Area C - 055	Fire Sprinkler Flush & Hydrostatic Test - Area C - North Wing (Administration / Classrooms)	2	05/11/27	05/12/27														Fire Sprin
Area C - 056	Install Interior Lighting Fixtures - Area C - North Wing (Administration / Classrooms)	5	05/13/27	05/19/27														Install In
Area C - 057	Install Fire Alarm Devices - Area C - North Wing (Administration / Classrooms)	3	05/13/27	05/17/27														Install Fir
Area C - 058	Install HVAC Controls - Area C - North Wing (Administration / Classrooms)	5	05/13/27	05/19/27														Install HY
Area A - 063	Electrical Panel Start-Up / Energization - Area A - South Wing (Music / Practice)	2	05/18/27	05/19/27														Electrica
Area B - 067	Electrical Panel Start-Up / Energization - Area B - Central Wing (Science / Learning Commons)	2	05/18/27	05/19/27														Electrica
Area C - 059	Plumbing Systems Commissioning - Area C - North Wing (Administration / Classrooms)	2	05/18/27	05/19/27														Plumbing
Area C - 060	Electrical Panel Start-Up / Energization - Area C - North Wing (Administration / Classrooms)	2	05/18/27	05/19/27														Electrica
Area A - 064	Electrical Systems Commissioning - Area A - South Wing (Music / Practice)	2	05/20/27	05/21/27														Electrica

Start Date: 08/08/26
 Finish Date: 07/19/27
 Data Date: 10/04/26
 Run Date: 10/16/26
 EMS_CPM_Schedule DJS (10-15-26).ppx

ID	Description	Original Duration	Start	Finish	2026							2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
					A	S	O	N	D	J	F	M	A	M	J	J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
Area B - 068	Electrical Systems Commissioning - Area B - Central Wing (Science / Learning Commons)	2	05/20/27	05/21/27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		

Start Date: 08/08/26
 Finish Date: 07/19/27
 Data Date: 10/04/26
 Run Date: 10/16/26
 EMS_CPM_Schedule DJS (10-15-26).ppx

ID	Description	Original Duration	Start	Finish	2026												2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
					A	S	O	N	D	J	F	M	A	M	J	J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Area C - 075	MEP Trim, Fixture Installation & Final Connections (Kitchen/Conference Shell Space)	4	03/16/27	03/19/27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															

Start Date: 08/08/26
 Finish Date: 07/19/27
 Data Date: 10/04/26
 Run Date: 10/16/26
 EMS_CPM_Schedule DJS (10-15-26).ppx

ID	Description	Original Duration	Start	Finish	2026							2027						
					A	S	O	N	D	J	F	M	A	M	J	J		
General - 028	Fire Detection & Alarm System - A/E Review & Approval	8	10/12/26	10/21/26														Fire Detection & Alarm System - A/E Review & Approval
General - 029	Fire Sprinkler System Materials - A/E Review & Approval	8	10/12/26	10/21/26														Fire Sprinkler System Materials - A/E Review & Approval
General - 032	TPO Roofing & Metal Roof Panel System - A/E Review & Approval	10	10/13/26	10/26/26														TPO Roofing & Metal Roof Panel System - A/E Review & Approval
General - 033	Metal & Composite Wall Panel System - A/E Review & Approval	10	10/13/26	10/26/26														Metal & Composite Wall Panel System - A/E Review & Approval
General - 034	Flooring & Acoustical Ceiling Systems - A/E Review & Approval	10	10/13/26	10/26/26														Flooring & Acoustical Ceiling Systems - A/E Review & Approval
General - 035	Electrical Switchgear & Panelboards - A/E Review & Approval	10	10/13/26	10/26/26														Electrical Switchgear & Panelboards - A/E Review & Approval
General - 036	Air Tempering System Equipment (RTUs) - A/E Review & Approval	10	10/13/26	10/26/26														Air Tempering System Equipment (RTUs) - A/E Review & Approval
General - 038	Aluminum Storefronts & Glazing - A/E Review & Approval	10	10/15/26	10/28/26														Aluminum Storefronts & Glazing - A/E Review & Approval
General - 039	HM/Wood Doors, Frames & Hardware - A/E Review & Approval	10	10/15/26	10/28/26														HM/Wood Doors, Frames & Hardware - A/E Review & Approval
General - 040	Architectural Wood Casework & Countertops - A/E Review & Approval	10	10/15/26	10/28/26														Architectural Wood Casework & Countertops - A/E Review & Approval
General - 041	Food Service Equipment - A/E Review & Approval	10	10/15/26	10/28/26														Food Service Equipment - A/E Review & Approval
General - 053	Structural Steel Fabrication	30	10/19/26	12/01/26														Structural Steel Fabrication
General - 042	Toilet Partitions & Accessories - Fabrication	10	10/22/26	11/04/26														Toilet Partitions & Accessories - Fabrication
General - 043	Building Signage - Fabrication	8	10/22/26	11/02/26														Building Signage - Fabrication
General - 044	Fire Detection & Alarm System - Fabrication	8	10/22/26	11/02/26														Fire Detection & Alarm System - Fabrication
General - 045	Fire Sprinkler System Materials - Fabrication	10	10/22/26	11/04/26														Fire Sprinkler System Materials - Fabrication
General - 046	Steel Joists & Deck - Fabrication	41	10/27/26	12/28/26														Steel Joists & Deck - Fabrication
General - 047	Glue-Laminated Timber - Fabrication	30	10/27/26	12/09/26														Glue-Laminated Timber - Fabrication
General - 048	TPO Roofing & Metal Roof Panel System - Fabrication	30	10/27/26	12/09/26														TPO Roofing & Metal Roof Panel System - Fabrication
General - 049	Metal & Composite Wall Panel System - Fabrication	30	10/27/26	12/09/26														Metal & Composite Wall Panel System - Fabrication
General - 050	Flooring & Acoustical Ceiling Systems - Fabrication	20	10/27/26	11/23/26														Flooring & Acoustical Ceiling Systems - Fabrication
General - 051	Electrical Switchgear & Panelboards - Fabrication	20	10/27/26	11/23/26														Electrical Switchgear & Panelboards - Fabrication
General - 052	Air Tempering System Equipment (RTUs) - Fabrication	75	10/27/26	02/15/27														Air Tempering System Equipment (RTUs) - Fabrication
General - 054	Aluminum Storefronts & Glazing - Fabrication	40	10/29/26	12/29/26														Aluminum Storefronts & Glazing - Fabrication
General - 055	HM/Wood Doors, Frames & Hardware - Fabrication	20	10/29/26	11/25/26														HM/Wood Doors, Frames & Hardware - Fabrication
General - 056	Architectural Wood Casework & Countertops - Fabrication	30	10/29/26	12/11/26														Architectural Wood Casework & Countertops - Fabrication
General - 057	Food Service Equipment - Fabrication	40	10/29/26	12/29/26														Food Service Equipment - Fabrication
General - 058	Building Signage - Deliver to Site	2	11/03/26	11/04/26														Building Signage - Deliver to Site
General - 059	Fire Detection & Alarm System - Deliver to Site	3	11/03/26	11/05/26														Fire Detection & Alarm System - Deliver to Site
General - 060	Toilet Partitions & Accessories - Deliver to Site	3	11/05/26	11/09/26														Toilet Partitions & Accessories - Deliver to Site
General - 061	Fire Sprinkler System Materials - Deliver to Site	3	11/05/26	11/09/26														Fire Sprinkler System Materials - Deliver to Site

Start Date: 08/08/26
 Finish Date: 07/19/27
 Data Date: 10/04/26
 Run Date: 10/16/26
 EMS_CPM_Schedule DJS (10-15-26).ppx

ID	Description	Original Duration	Start	Finish	2026							2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
					A	S	O	N	D	J	F	M	A	M	J	J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
General - 062	Flooring & Acoustical Ceiling Systems - Deliver to Site	3	11/24/26	11/30/26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				

Start Date: 08/08/26
 Finish Date: 07/19/27
 Data Date: 10/04/26
 Run Date: 10/16/26
 EMS_CPM_Schedule DJS (10-15-26).ppx

