




OVERALL SITE

06/2026
04/2026
03/2026
02/2026
01/2026
12/2025
11/2025
10/2025
09/2025
08/2025
07/2025
06/2025
05/2025
04/2025
03/2025
02/2025
01/2025
12/2024
11/2024
10/2024
09/2024



BANSCHBACH MIDDLE SCHOOL
1110 BROOKSIDE BLVD



TYPICAL CLASSROOM



MAIN CORRIDOR GRAPHICS



LEARN LAB

- FINAL CLEAN UNDERWAY
- TEACHER MOVE-IN ONCE C.O. ISSUED
- 7/1 OWNER TURNOVER




BANSCHBACH MIDDLE SCHOOL
1110 BROOKSIDE BLVD





OVERALL SITE

06/2026
04/2026
03/2026
02/2026
01/2026
12/2025
11/2025
10/2025
09/2025
08/2025
07/2025
06/2025
05/2025
04/2025
03/2025
02/2025



CARRELL ELEMENTARY SCHOOL
1015 BROOKSIDE BLVD



MAIN CORRIDOR



CAFETERIA



TYPICAL CLASSROOM

- FINAL CLEAN UNDERWAY
- TEACHER MOVE-IN ONCE C.O. ISSUED
- 7/1 OWNER TURNOVER




CARRELL ELEMENTARY SCHOOL
1015 BROOKSIDE BLVD





OVERALL SITE

06/2027
05/2027
04/2027
03/2027
02/2027
01/2027
12/2026
11/2026
10/2026
09/2026
08/2026
07/2026
06/2026
04/2026
03/2026
02/2026



ABBOTT ELEMENTARY SCHOOL
7950 CR 831



STORM SHELTER ICF



FOUNDATION & UNDERGROUND UTILITIES



STRUCTURAL STEEL - CAFETERIA

- STORM SHELTER ICF POUR #1 COMPLETE
- PREP FOR AREA A CLASSROOM SLAB CONTINUES
- STRUCTURAL STEEL INSTALL BEGAN




ABBOTT ELEMENTARY SCHOOL
7950 CR 831





OVERALL SITE

06/2027
05/2027
04/2027
03/2027
02/2027
01/2027
12/2026
11/2026
10/2026
09/2026
08/2026
07/2026
06/2026
04/2026
03/2026
02/2026



TALLEY ELEMENTARY SCHOOL
607 SANDHILL CRANE LN



STORM SHELTER ICF



FOUNDATION & UNDERGROUND UTILITIES



STRUCTURAL STEEL - CAFETERIA

- STORM SHELTER ICF POURS COMPLETE
- ONE POUR REMAINS FOR 1ST FLOOR SLAB
- STRUCTURAL STEEL INSTALL BEGAN



TALLEY ELEMENTARY SCHOOL
607 SANDHILL CRANE LN

