



CM Contingency Modification

0310c. - SPS HS Athletics P1 - MultiSport, Pom/Cheer, Soccer/Track

Title: CMOD 1 - Football Locker Room Temporary Power

CM Contingency Modification : # 1

Date: 09/11/2026 **Date Required:**

Description of Work: This Contingency Modification is to cover costs associated with rerouting electrical service from the visitor stadium to the football locker room to provide temporary power.

The below items will increase or decrease the contract scheduled value by the amounts listed below. Time in days indicates additional time required to project completion due to the changes referenced.

Item	Units	UM	Unit Price	Item Total	Bonds & Ins	Fee	Total	Time (In days)
1 : CMOD 1 - Football Locker Room Temporary Power	0.00	LS	0.00	- 31,697.3	0.0	0.00	- 31,697.28	
2 : Colburn	0.00	LS	0.00	31,697.3	0.0	0.00	31,697.28	

Total Change Amount: 0.00

Notes:


Approved By:

 9/29/2026

Construction Manager: Date:

 09.29.2026

Architect: Date:

 9/29/26

Owner: Date:

Signature, Title

Job ID: EW00565



Project: STILLWATER HS ATHLETICS COPY

CO: 01: Temp to FB Locker Room

Takeoff

Phase: FEEDERS

Item #	Qty	U/	Q/M	Size	Description	Material Result:	Labor Result
TITLE	150.00	EA	M	3 1/2	PVC SCH-40 ON BAR-JOIST	0.00	0.00
10147	300.00	FT	M	3 1/2	PVC SCH 40	993.00	45.18
20271	2.00	EA	M	3 1/2	PVC SCH 40 90-DEG-ELBOW	67.32	2.42
31375	2.00	EA	M	3 1/2	PVC COUPLING	4.73	1.83
20259	4.00	EA	M	3 1/2	PVC FIELD-BEND	0.00	9.18
40326	39.00	OZ	M	OUNCE	PVC (GLUE) CEMENT	41.81	0.63
160033	45.00	EA	M	3 1/2	PLTD-MINI COND-HGR W/BOLT	272.50	9.88
160150	4.00	EA	M	3/8-16	MALLEABLE BEAM CLAMP	26.74	1.45
161281	4.00	EA	M	3/8-16 x 2"	PLTD MACHINE SCREWS	1.61	0.36
161528	9.00	EA	M	3/8-16	PLTD HEX NUTS	1.22	0.81
160875	12.00	EA	M	3/8"	PLTD FLAT WASHER	1.46	0.02
160886	8.00	EA	M	3/8"	PLTD LOCK WASHER	0.43	0.01
80101	1,440.00	FT	M	500	XHHW COMPACT ALUM	4,320.00	55.14
80110	330.00	FT	M	1.	GREEN XHHW COMPACT ALUM	215.66	7.95
31335	4.00	EA	M	3 1/2	PVC MALE ADAPTER	13.25	3.88
30478	4.00	EA	M	3 1/2	MYERS THREADED HUB	311.02	7.20
40008	4.00	EA	M	3 1/2	PLASTIC BUSHING	8.62	2.80
80291	100.00	FT	M	4/0-2 & 2/0	URD ALUM CABLE -600V	612.00	4.25
240003	80.00	FT	M	1 5/8" x 1 5/8"H	12G STRUT CHNL SOLID GALV	510.77	25.16
						7,402.13	178.16
						7,402.13	178.16

COLBURN ELECTRIC LLC

COLBURN ELECTRIC, LLC
829 W ELGIN
BROKEN ARROW, OK 74012

Phone: (918) 251-

Web:



CM Contingency Modification

0310c. - SPS HS Athletics P1 - MultiSport, Pom/Cheer, Soccer/Track

Title: CMOD 2 - Soccer/Track HVAC CMU Demo

CM Contingency Modification : # 2

Date: 09/28/2026 **Date Required:**

Description of Work: This Contingency Modification covers the costs associated with saw cutting and removal of penetrations in existing concrete masonry unit (CMU) walls to accommodate new HVAC ductwork. This work was not included in any subcontractor's scope at the time of bid.

The below items will increase or decrease the contract scheduled value by the amounts listed below. Time in days indicates additional time required to project completion due to the changes referenced.

Item	Units	UM	Unit Price	Item Total	Bonds & Ins	Fee	Total	Time (In days)
1 : CMOD 2 - Soccer/Track HVAC CMU Demo	0.00	LS	0.00	- 1,200.0	0.0	0.00	- 1,200.00	
2 : JAMM Co.	0.00	LS	0.00	1,200.0	0.0	0.00	1,200.00	

Total Change Amount: 0.00

Notes:

Approved By:

9/29/2026

Construction Manager:

Date:

09.29.2026

Architect:

Date:

9/28/26

Owner:

Date:



JAMM CO MASONRY

JAMM CO MASONRY
3616 Quail Creek Farms
Stillwater OK 74074

Proposal Request

TO: Willow brook
ATTN: Shawn Vick

PR# 4
Date: 9/11/2026
Project: Stillwater Multi Sports

	Charges	Balance
--	---------	---------

Wall cut ins for mech opening in existing walls.

Labor - \$1,200.00

TOTAL	\$1,200.00
--------------	-------------------