

CHANGE ORDER NO.: 2

Owner: City of Waverly Owner's Project No.:
 Engineer: JEO Consulting Group, Inc. Engineer's Project No.: 222246.00
 Contractor: Midwest Excavating Services, LLC Contractor's Project No.:
 Project: 134th St & Hwy 6 Drainage Improvements
 Contract Name: 134th St & Hwy 6 Drainage Improvements
 Date Issued: 9/1/2026 Effective Date of Change Order: 9/1/2026

The Contract is modified as follows upon execution of this Change Order:

Description:

Completion Date extension due to BNSF RWIC availability.

Attachments:

Change in Contract Price	Change in Contract Times
Original Contract Price:	Original Contract Times:
\$ 104,215.41	Substantial Completion: May 29, 2026
	Ready for final payment: May 29, 2026
Net change from previously approved Change Orders:	Net change from previously approved Change Orders:
\$ (633.00)	Substantial Completion: 95 calendar days
	Ready for final payment: 95 calendar days
Contract Price prior to this Change Order:	Contract Times prior to this Change Order:
\$ 103,582.41	Substantial Completion: September 1, 2026
	Ready for final payment: September 1, 2026
Net change for this Change Order:	Net change for this Change Order:
\$ 0.00	Substantial Completion: 90 calendar days
	Ready for final payment: 90 calendar days
Contract Price incorporating this Change Order:	Contract Times with all approved Change Orders:
\$ 103,582.41	Substantial Completion: November 30, 2026
	Ready for final payment: November 30, 2026

Recommended by Engineer (if required)

Authorized by Owner

By: 


Title: Project Manager

Mayor

Date: 9-1-2026

Accepted by Contractor

Approved by Funding Agency (if applicable)

By: 

Title: Owner

Date: 9-1-2026

EJCDC® C 941, Change Order.

Copyright© 2018 National Society of Professional Engineers, American Council of Engineering Companies and American Society of Civil Engineers. All rights reserved.